

## Approved projects in progress or about to start Spring-Summer 2007

1. **Information Commons:** currently running about 12 days behind schedule with a plan (Saturdays and 10 hour shifts) in place to make up the lost time (weather and precast plank delivery delays). All long lead items (HVAC, controls, curtain walls, glazing etc) are in production. East curtain wall construction begins the w/o 5/14.
2. **Loyola House (Jesuit Residence):** plans in last review stage with the City; bids are due on 5/7; expect the construction start by 5/15.
3. **Santa Clara Hall Renovation:** Project in final review with the City; construction permit expected by 5/11. Asbestos abatement is to begin the w/o 5/14.
4. **Dumbach Hall Voice and Data Center:** Construction permit from City is in place; construction to begin with asbestos abatement the w/o 5/14.
5. **Madonna della Strada Chapel:** Work on schedule for mid-August completion and the re-dedication in September. Organ replacement by September '08.
6. **Loyola Avenue Recreation Field:** The sewer permit is the remaining hurdle to the start of construction; we expect to begin work mid-May with completion of the service road/entrance from West Loyola for 8/15 and the field for early September. Underground gasoline tank has been removed and the overhead utilities have been relocated.
7. **Marquette Hall:** Apartment window and door installation is in process as is electrical code compliant work and the voice and data system installation. Completion of the project is planned for 8/10.
8. **Aruppe and Gonzaga Exterior Repairs:** Gonzaga masonry and roof repair work is underway with an expected completion by 5/31. Aruppe work to begin 5/14 w/ completion by 6/30.
9. **Roofs and Exteriors:** Mertz, Fairfield, Creighton roofs will be replaced this summer. Significant masonry repairs will take place at Sullivan Center and Cudahy Library. Insulated wall panel system will be replaced at Halas and windows will be replaced at Fairfield Hall.
10. **Fire Alarms:** Fire alarm systems are planned to be replaced in both Mertz Hall and Dumbach Hall.
11. **Halas Interior Renovations:** Construction documents are underway for the first floor renovation. Expect the work to start by 6/1 with completion by 8/1.
12. **Lewis Tower 4<sup>th</sup> floor:** construction to begin 5/9 with completion by 8/1.
13. **Emergency Power:** Two emergency generators to be installed this summer: one for Georgetown and Marquette Halls and one for Rockhurst N/S and Holy Cross.
14. **Dumbach Hall Restrooms:** Complete replacement of the men's and women's restrooms in the lower level of Dumbach Hall.
15. **Parking Garage:** Crack repair, expansion joint replacement and complete re-sealing of the parking structure will be completed by 8/15.
16. **Mertz HVAC piping replacement:** A complete replacement of the 12 2-pipe vertical risers and room fan coil convactor units will begin 5/14 w/ completion by 8/15.