

## S-7-131-PEARSON ST STREETScape-STATE ST TO LITTLE MICHIGAN AVE

<b>STAGE II-NORTHSIDE-N.LITTLE MICHIGAN TO STATE ST( INC SE CORNER-RUSH &amp; PEARSON &amp; SW CORNER-LITTLE MICHIGAN &amp; PEARSON)</b>		
<b>ACTIVITY DESCRIPTION</b>	<b>EARLY START</b>	<b>EARLY FINISH</b>
Mobilization & Traffic Control	5/12/2015	5/13/2015
Sawcut	5/12/2015	5/29/2015
Curb & Gutter, Pavement & Sidewalk Removal	5/13/2015	5/20/2015
Concrete foundation, 30" Dia	5/20/2015	6/5/2015
PVC Conduit in trench	5/20/2015	6/5/2015
Directional Boring HDPE#80	5/20/2015	6/5/2015
Install Curb & Gutter & Pavement	5/14/2015	5/20/2015
Remove & Install (Half) Driveway @ 111 E. Chestnut	5/18/2015	5/22/2015
Remove & Install (Half) Driveway @ 111 E. Chestnut	5/25/2015	5/29/2015
NE Corner (Pearson & Rush)	5/13/2015	5/18/2015
SW Corner (Pearson & Little Michigan)	5/13/2015	5/18/2015
NW Corner(Pearson & Rush)	5/18/2015	5/24/2015
NW Corner( Pearson & Wabash)	5/26/2015	6/1/2015
Remove & Install (Half) Driveway @ 20 E Pearson	6/1/2015	6/7/2015
Remove & Install (Half) Driveway @ 20 E Pearson	6/8/2015	6/14/2015
Vaulted Sidewalk Removal- SE Corner-Pearson & Rush	6/1/2015	6/3/2015
Topping Slab Removal-SE Corner-Pearson & Rush	6/2/2015	6/4/2015

## S-7-131-PEARSON ST STREETScape-STATE ST TO LITTLE MICHIGAN AVE

Cast inplace concrete retaining wall	6/5/2015	6/9/2015
waterproofing membrane system	6/10/2015	6/12/2015
Topping Slab	6/15/2015	6/17/2015
<b>STAGE I-SOUTHSIDE-STATE TO LITTLE MICHIGAN</b>		
Traffic Control	6/15/2015	6/16/2015
Sawcut	6/15/2015	6/17/2015
SW Corner-Pearson & Wabash-Removal	6/16/2015	6/16/2015
Concrete foundation, 30" Dia	6/17/2015	6/30/2015
Directional Boring HDPE#80	6/17/2015	6/30/2015
Sw Corner-Pearson & Wabash-Install	6/19/2015	6/24/2015
Remove Sidewalk	6/16/2015	6/16/2015
SE Corner-Pearson & State-Removal	6/25/2015	6/25/2015
Install Inlet	6/26/2015	6/26/2015
SE Corner-Pearson & State-Install	6/29/2015	7/3/2015
HMA	7/6/2015	7/17/2015
Thermoplastic Pavement Marking	7/20/2015	7/24/2015
Landscaping	9/1/2015	9/11/2015
Crosswalk Surfacing System	8/3/2015	8/28/2015
Signage	8/10/2015	8/21/2015
Electrical Lightpoles	9/14/2015	10/9/2015